

SR 111 ROADWAY PROJECT

Vista Chino - Gene Autry Trail - E. Palm Canyon



Construction Update: Week of April 21, 2025

Striping continues the week of April 21; bus pad construction is scheduled for late April and early May



COMPLETED: Paving on SR111 in the project area

Caltrans completed roadway resurfacing on approximately 8 miles of SR111 in Palm Springs.

Newly paved roads in both directions include:

- East Palm Canyon Drive from Golf Club Drive to Gene Autry Trail
- Gene Autry Trail from East Palm Canyon Drive to Vista Chino
- Vista Chino from Gene Autry Trail to North Palm Canyon Drive
- North Palm Canyon Drive from Vista Chino to Gateway Drive

NIGHTTIME STRIPING WORK

Monday, April 21, through Friday, April 25

Nighttime hours 7 p.m. to 6 a.m.

- Striping is planned in the project area with minimal traffic impacts. This is a moving operation, with no lane closures.

UPCOMING WORK

Bus Pad, Drainage & Sidewalk Construction

Late April through May

Daytime work hours 6 a.m. to 6 p.m.

- Bus pad installation is scheduled to begin in late April and continue through early May
 - ▲ Work will require 48-hour lane closures at each location
 - ▲ Construction will occur during daytime hours, with overnight closures maintained for concrete curing
- Drainage and sidewalk improvements at Via Olivera and North Palm Canyon Drive are planned for mid-May
- Additional information will be shared as schedules are confirmed



This schedule is subject to change due to weather or field conditions.



STAY UPDATED

Sign up for updates

www.SR111RoadwayProject.com

Construction Hotline: 760-459-1014

info@SR111RoadwayProject.com

[f](https://www.facebook.com/SR111RoadwayProject) [i](https://www.instagram.com/SR111RoadwayProject) @SR111RoadwayProject

